

Questions from the pre-bid meeting on December 18, 2012 at the SECC facility regarding the installation of acoustic wall covering and providing/installation of tile in hallway

Addendum #1 –Request 18982

WALL COVERING QUESTIONS/CLARIFICATIONS

Q1: Should the columns in the dispatch room be wrapped with the acoustic wall covering?

Answer: No. Columns will not need to be wrapped with wall covering. Terminate at the inside corner where the column meets the flat wall surfaces.

Q2: Who will remove electrical cover plates?

Answer: Owner (Scott County Facilities Dept.) will remove and replace electrical cover plates.

Q3: Same question regarding removal and replacement of corner guards?

Answer: Same. Owner will remove where necessary.

Q4: Where should wall covering be installed around built-in laminate cabinetry on north wall?

Answer: Install on flat wall surface above upper cabinets only. Do not install on flat wall surface (back splash area) between counter and upper cabinets.

Q5: Verify width of material wall covering material.

Answer: Bolts are in 54" width NOT 42" as listed on the bid request.

Q6: How should the wall covering finish at window returns?

Answer: Wall covering should terminate at the outside corner of the window opening and NOT be returned to the frame.

Addendum #1 –Request 18983

FLOOR COVERING QUESTIONS/CLARIFICATIONS

Q1: Will floor tile get installed under lockers?

Answer: No. Lockers stay in place during installation. Cut floor tile tight to lockers (1/8" gap or less). Caulk void between tile and lockers using commercial grade silicone caulk. Owner to select caulk color.

Q2: Same question for benches by lockers?

Answer: Owner (Scott County Facilities Dept.) will remove and replace benches for installation. Tile will be installed under benches.

Q3: What is the manufacturer of the approved tile product?

Answer: The manufacturer of tiles is: LSI.

Clarification: Vendor to provide and install transitions strips where needed.

Clarification: Vendor should prepare floor to properly adhere adhesive by etching current surface. Etching method product must be approved in advance by owner.

Clarification: Vendor to provide and use manufacture recommended adhesive.

Clarification: Contractor to remove existing cove base prior to tile installation and provide new cove base, match existing.